SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

TEST REPORT ON CONCRETE CORE (KERB STONE)

Name of work:	Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division
Location:	Hanuman Temple
Client:	Assistant Executive Engineer, Yelahanka Project BBMP, Bangalore
Name of the Agency:	Sri. N. Jagadish
Reference:	EE(Project)/Ynk Zone/WO/179/2020-21
Condition of Samples:	M.S Pipe 38mm Dia Satisfactory
Test According to:	IS:516-1959 (Reaffirmed 2008), SP-24:1983.
Date of Testing:	24/06/2021

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

Sl. No	Dia of Core D (MM)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (Kg/m³)	H/D	Correction Factor (Based on H / D)	Failure Load (KN)	Core strength(N/mm²)	Correction Factor for the Dia.(Strength of the Core X 1.08)	Corrected Cylinder Compressive Strength(N/mm²)	Equivalent Cube Compressive Strength(N/mm²)
1	50.00	78.00	0.385	2513.83	1.56	0.950	25.15	12.81	13.89	13.14	16.43
2	50.00	79.00	0.394	2540.03	1.58	0.960	25.37	12.92	13.95	13.40	16.75
3	50.00	80.00	0.401	2552.85	1.60	0.955	25.65	13.06	14.11	13.47	16.84

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME, CERTIFIED COMPANY

TEST REPORT ON CONCRETE CORE (KERB STONE)

Name of work:	Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division
Location:	Shankarnag Park
Client:	Assistant Executive Engineer, Yelahanka Project BBMP, Bangalore
Name of the Agency:	Sri. N. Jagadish
Reference:	EE(Project)/Ynk Zone/WO/179/2020-21
Condition of Samples:	M.S Pipe 38mm Dia Satisfactory
Test According to:	IS:516-1959 (Reaffirmed 2008), SP-24:1983.
Date of Testing:	27/08/2021

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

Sl. No	Dia of Core D (MM)	Height of Core H (mm)	Core Wt (Kg)	Density of Core (Kg/m³)	H/D	Correction Factor (Based on H / D)	Failure Load (KN)	Core strength(N/mm²)	Correction Factor for the Dia.(Strength of the Core X 1.08)	Corrected Cylinder Compressive Strength(N/mm²)	Equivalent Cube Compressive Strength(N/mm²)
1	50.00	78.00	0.385	2513.83	1.56	0.950	25.15	12.81	13.89	13.14	16.43
2	50.00	79.00	0.394	2540.03	1.58	0.960	25.37	12.92	13.95	13.40	16.75
3	50.00	80.00	0.401	2552.85	1.60	0.955	25.65	13.06	14.11	13.47	16.84

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

TEST REPORT ON COMPRESSIVE STRENGTH OF SOLID BLOCK

Name of work:	Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division
Location:	Hanuman Temple
Client:	Assistant Executive Engineer, Yelahanka Project BBMP, Bangalore
Name of the Agency:	Sri. N. Jagadish
Reference:	EE(Project)/Ynk Zone/WO/179/2020-21
Condition of Samples:	400mm x 200mm x 200mm (No. of tested Blocks 3) Satisfactory
Test According to:	Relevant IS code
Date of Testing:	12/06/2021

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

Sl. No	Date of Sampling	Date of Testing	Area of Cube	Failure Load	Compressive Strength	Minimum Required individual units
			mm^2	KN	N/mm^2	N/mm^2
1	08/06/2021	12/06/2021	80000	440	5.5	5.5
2	08/06/2021	12/06/2021	80000	450.24	5.6	
3	08/06/2021	12/06/2021	80000	438.32	5.4	

SOCIUS ENGG. TECH. PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: support@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

FIELD DENSITY OF WMM

Name of work:	Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division
Client:	Assistant Executive Engineer Division, Yelahanka BBMP, Bangalore
Name of the Agency:	Sri N. Jagadish
Reference:	BBMP/EE/YNK/E-PMT-No.-5/W.O/ 178 /2020-21
Condition of Samples:	Satisfactory
Test According to:	IS code 2720(Part 8)
Date of Testing:	29-5-21, 5-8-21

Test ReSub DivisionIts – Existing Wet mix Samples

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangaloro - 92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: Sub
Divisionpport@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

Sample N0	Location	Modified proctor density g/cc	OMC In %	Field Density in g/CC	Field Moisture Content in %	Compaction In %
1	Shankarnag Park	2.24	5.11	2.20	5.04	98.66
2	Hanuman Temple	2.25	5.15	2.21	5.05	98.21

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: Sub
Divisionpport@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

FIELD DENSITY OF WMM

Name of work:	**Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division**
Client:	**Assistant Executive Engineer Division, Yelahanka BBMP, Bangalore**
Name of the Agency:	**Sri N. Jagadish**
Reference:	**BBMP/EE/YNK/E-PMT-No.-5/W.O/ 178 /2020-21**
Condition of Samples:	**Satisfactory**
Test According to:	**IS code 2720(Part 8)**
Date of Testing:	**5-8-21, 21-5-21**

Test ReSub DivisionIts – Existing Wet mix Samples

	Location	Modified proctor density g/cc	OMC In %	Field Density in g/CC	Field Moisture Content in %	Compaction In %
1	Shankarnag Park	2.24	5.11	2.20	5.04	98.66
2	Hanuman Temple	2.25	5.15	2.21	5.05	98.21

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangaluru - 92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: Sub Divisionpport@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

FIELD DENSITY OF WMM

Name of work:	Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division
Client:	Assistant Executive Engineer Division, Yelahanka BBMP, Bangalore
Name of the Agency:	Sri N. Jagadish
Reference:	BBMP/EE/YNK/E-PMT-No.-5/W.O/ 178 /2020-21
Condition of Samples:	Satisfactory
Test According to:	IS code 2720(Part 8)
Date of Testing:	5-8-21, 21-5-21

Test ReSub DivisionIts – Existing Wet mix Samples

Sample N0	Location	Modified proctor density g/cc	OMC In %	Field Density in g/CC	Field Moisture Content in %	Compaction In %
1	Shankarnag Park	2.21	5.15	2.20	5.03	98.7
2	Hanuman Temple	2.27	5.12	2.19	5.05	98.20

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Yelahanka Town
BBMP, Bangalore-92

#363, 19th Main Road,3rd Block,
Rajajinagar, Bengaluru – 560010
E-Mail: Sub
Divisionpport@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

FIELD DENSITY OF WMM

Name of work:	**Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division**
Client:	**Assistant Executive Engineer Division, Yelahanka BBMP, Bangalore**
Name of the Agency:	**Sri N. Jagadish**
Reference:	**BBMP/EE/YNK/E-PMT-No.-5/W.O/ 178 /2020-21**
Condition of Samples:	**Satisfactory**
Test According to:	**IS code 2720(Part 8)**
Date of Testing:	**5-8-21, 21-5-21**

Test ReSub DivisionIts – Existing Wet mix Samples

Sample N0	Location	Modified proctor density g/cc	OMC In %	Field Density in g/CC	Field Moisture Content in %	Compaction In %
1	Shankarnag Park	2.24	5.10	2.20	5.04	98.66
2	Hanuman Temple	2.25	5.15	2.21	5.05	98.21

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore-63

#363, 19th Main Road, 1st Block, Rajajinagar, Bengaluru – 560010
E-Mail: Sub Divisionpport@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

FIELD DENSITY OF WMM

Name of work:	Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground in Ward No.05 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Wisanga Park and Playground in Duomanvels Layout in Ward No.05 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division
Client:	Assistant Executive Engineer Division, Yelahanka BBMP, Bangalore
Name of the Agency:	Sri.N. Jagadish
Reference:	BBMP/EE/YNK/E-PWT-No.-SW.O/ 178 /2020-21
Condition of Samples:	Satisfactory
Test According to:	IS code 2720(Part 8)
Date of Testing:	5-8-21, 21-5-21

Test ReSub Divisions – Existing Wet mix Samples

Sample NO	Location	Modified proctor density g/cc	OMC in %	Field Density in g/CC	Field Moisture Content in %	Compaction in %
1	Shankarnag Park	2.24	5.10	2.20	5.04	98.66
	Hanuman Temple	2.25	5.15	2.21	5.05	98.21

SOCIUS ENGG. TECH. PVT. LTD. Bengaluru 560 010



#363, 19th Main Road, 1st Stage,
Rajajinagar, Bangalore-560010
E-Mail: Sub
Divisionppm@sociusengg.com
Cell: 7259425099, 8951026240
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.
AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

FIELD DENSITY OF WMM

Name of work:	Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division
Client:	Assistant Executive Engineer Division, Yelahanka BBMP, Bangalore
Name of the Agency:	Sri N. Jagadish
Reference:	BBMP/EE/YNK/E-PMT-No.-5/W.O/ 178 /2020-21
Condition of Samples:	Satisfactory
Test According to:	IS code 2720(Part 8)
Date of Testing:	8-5-21

Test ReSub DivisionIts – Existing Wet mix Samples

Sample N0	Location	Modified proctor density g/cc	OM C In %	Field Density in g/CC	Field Moisture Content in %	Compaction In %
1	Shankarnag Park	2.25	5.15	2.21	5.05	98.1
2	Hanuman Temple	2.23	5.10	2.23	5.04	98.05

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka, Bangalore
BBMP, Bangalore-92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru - 560010
E-Mail: Sub
Divisionpport@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

ISO 9001:2015, BBMP, CERTIFIED COMPANY

TEST REPORT ON SEIVE ANALYSIS OF WMM

Name of work:	Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground in Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division
Client:	Assistant Executive Engineer Division, Yelahanka BBMP, Bangalore
Name of the Agency:	Sri N. Jagadish
Reference:	BBMP/EE/YNK/E-PMT-No.-S/W.O/ 178 /2020-21
Condition of Samples:	Satisfactory
Test According to:	IS code 2720(Part 4)
Date of Testing:	8-5-21

SOCIUS ENGG. TECH. PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 03

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: Sub
Divisionpport@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

Is Sieve Size (mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits Vids Table 400.11 MORTH Spcecifiction
53	0	0	0	100	100
45	329	329	3.3	96.71	95-100
22.4	2595	2924	29.24	70.76	60-80
11.2	2165	5089	50.89	49.11	40-80
4.75	1965	7054	7054	29.46	25-40
2.36	1284	8338	83.38	16.62	15-30
0.600	585	8923	89.23	10.77	8-22
0.075	1012	9935	99.35	.65	0-8

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: Sub
Divisionpport@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

SOCIUS ENGG. TECH. PVT. LTD.

AN ISO 9001: 2015, MSME. CERTIFIED COMPANY

TEST REPORT ON SEIVE ANALYSIS OF WMM

Name of work:	Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division
Client:	Assistant Executive Engineer Division, Yelahanka BBMP, Bangalore
Name of the Agency:	Sri N. Jagadish
Reference:	BBMP/EE/YNK/E-PMT-No.-5/W.O/ 178 /2020-21
Condition of Samples:	Satisfactory
Test According to:	IS code 2720(Part 4)
Date of Testing:	8-5-21

SOCIUS ENGG. TECH. PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: Sub
Divisionpport@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner

Is Sieve Size (mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits Vids Table 400.11 MORTH Spceciftion
53	0	0	0	100	100
45	329	329	3.3	96.71	95-100
22.4	2595	2924	29.24	70.76	60-80
11.2	2165	5089	50.89	49.11	40-80
4.75	1965	7054	7054	29.46	25-40
2.36	1284	8338	83.38	16.62	15-30
0.600	585	8923	89.23	10.77	8-22
0.075	1012	9935	99.35	.65	0-8

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92



#363, 19th Main Road, 1st Block,
Rajajinagar, Bengaluru – 560010
E-Mail: Sub
Divisionpport@sociusengg.com
Call: 7259425099, 8951206241
Website: www.sociusengg.com

Scanned by TapScanner